2018-19

PROJECT MANAGEMENT COMPLIANCE REPORT

Name of the Client: **Executive Engineer,** Dasarahalli Division, BBMP, Bangalore.

Agency: **Sri. K.T. Ramesh,** Contractor, Bangalore.

Name of the Work: Improvements & Reasphalting road from NH-4 to Kalasthi nagara, Nrupathunga road & sujata tent back side road in Dasarahalli ward no.15, BBMP, Bangalore.

PROJECT MANAGEMENT CONSULTANTS

Quality

JAS-ANZ

ISO 9001:2000 CERTIFIED

M/s. CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Road Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company

#133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore-560056
e-mail: civilqualityconsultants@gmail.com Ph: 8553518550/9886998316

Scanned by CamScanner

CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2015 Certified Company
NABL Accredited As Per ISO/IEC : 17025:2005 Laboratory

JAS-ANZ
ISO 9001:2000 CERTIFIED

Name of Work : **Improvements & Reasphalting road from NH-4 to Kalasthi nagara, Nrupathunga road & sujata tent back side road in Dasarahalli ward no.15, BBMP, Bangalore.**

Name of Client	:	**Executive Engineer**, Dasarahalli Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. K.T. Ramesh,** Contractor, Bangalore.
Total Cost	:	Rs.23.70 Lakhs
Date of Inspection	:	10.12.2018
In the Presence of	:	(a) **Assistant Engineer,** (Ward No.15), BBMP, Bangalore.
	:	(b) **Mr. Vinay Kumar B,** Engineer M/s Civil Quality Consultants & Engineers, Bangalore.

COMPLIANCE REPORT

Sl.No	Description of the Item		Comments / observations
1	Removing B.S slab of drain and stacking complete as per the direction of Engineer-in-charge	:	Work done up to the billed quantity and Quality is satisfactory
2	Earthwork excavation by manual means in Ordinary soil involving an average horizontal throw upto	:	Work done up to the billed quantity and Quality is satisfactory
3	Refixing stone slabs of drains and pointing in CM 1:3 with all leads and lifts etc., complete as per the	:	Work done up to the billed quantity and Quality is satisfactory
4	Supplying and fixing precast reinforced concrete slab 10 cm thick of mix M20 using 20mm		Work done up to the billed quantity and Quality is satisfactory
5	Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller	:	Work done up to the billed quantity and Quality is satisfactory
6	For Grading I material construction of granular sub-base by providing coarse graded crushed stone aggregates of	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ

Scanned by CamScanner

7	Providing, laying, spreading and compacting stone aggregate to wet mix macadam specification including premixing the Material	:	Work done up to the billed quantity and Quality is satisfactory
8	Providing and applying primer coat with S.S bitumen emulsion on prepared surface of granular base such as WMM including	:	Work done up to the billed quantity and Quality is satisfactory
9	Providing and applying tack coat on the prepared black topped surfaces at 2.5 kg per 10 sqm,	:	Work done up to the billed quantity and Quality is satisfactory
10	Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mix formula for base	:	Work done up to the billed quantity and Quality is satisfactory
11	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with	:	Work done up to the billed quantity and Quality is satisfactory
12	Providing and laying bituminous concrete with hot mix plant using crushed aggregates of specified	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Authorised Signatory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Scanned by CamScanner